GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 28136

ENGIE

Gas Safe REGISTER

12770

Enter Company Registration Number

Engineer [redacted]

Gas Safe Card No [redacted]

Engie Office Address
14 Grosliffe Av
Sheffield
S10 3EA

Contract Number UOS
Customer Name Engie
Site Address Gowe Halls A, F, G
Sheffield
Postcode S10 2EL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Inspection	Landry area of A, F, G	System Boiler	Veissmen 66kW	7176779	Veissmen	RS
2	Yes	Inspection		System Boiler	Veissmen 66 kW	7176779	Veissmen	RS
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	NA	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	Yes
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fall to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes

Ventilation

Low level free area cm² or ventilation flow rate inlet m³/h	Actual NA	Required (Calculated) NA	
High level free area cm² or ventilation flow rate extract m³/h	Actual NA	Required (Calculated) NA	
All ventilation grills clear and unobstructed (Yes/No)	NA	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes		
Spillage test satisfactory (Yes/No/NA)	Yes	Yes		
Air/Gas switch operating correctly (Yes/No/NA)	Yes	Yes		
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes		
Burner lock out time (seconds)	100	110		
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes		
Heat net input rating data (kW)	NA	NA		

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Gas burner pressure (mbar) or heat input kW/h required	NA	NA		
Gas burner pressure (mbar) or heat input kW/h measured	NA	NA		
Gas rating measured (kW/h / NA)	NA	NA		
Air/gas ratio control setting (%/NA)	NA	NA		
Net flue gas temperature (gross less ambient) (°C)	47	45		
Oxygen (O_2 %)	6.3	5.3		
Carbon Monoxide (CO)(ppm)	10	12		

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Carbon Dioxide (CO_2) (%)	8.3	8.9		
Excess Air (%)	42	33		
CO/CO_2 Ratio	.0001	.0001		
Gross Efficiency (%)	97	98		
CO flue dilution (ppm)	NA	NA		
Standing pressure (mbar)	24	24		
Working pressure (mbar)	19	19		
Is appliance safe for use (Yes/No)	Yes	Yes		

Worksheet No (if used)	13658764
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	3/4/19
Signature	[redacted]

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NONE
Test Instrument	Atm V100
Test Instrument serial number	V100006E2879

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer